BRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of Gym Room above existing Swimming pool office Building and other Developmental works in Allalasandra Ward No:04 Yelahanka Satellite Town**
2	Estimate cost/Amount	Rs.150.00 Lakhs
3	Name of Contractor	Sri.D.K.Nagaraj(M/s DKN Associates)
4	Amount of Contract	Rs.13045721.53
5	Agreement No	195/2020-21
6	No and date underwhich the Work order has been issued	195/2020-21 Dated:31-03-2021
7	Time Limit originally fixed for completion	9 Months
8	Date of Application by the contractor for granting extension	27-11-2021
9	Date of Receipt of application in the sub division office	27-11-2021
10	Extension granting if any:	
	From	-
	To	-
11	Work carried out by the contractor during the original period stipulated in contract	
12	Work carried during the first period of extension	
13	Work Carried out during and Extension	Rs.15340075.00
14	Time now applied for	31-03-2023
15	Date of recommending time limit applied	31-01-2023
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	31-01-2023
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work has been delay due to covid-19. Hence, extension of time is recommended upto 31-01-2023
22	Recommendation of Executive Engineer	

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division, BBMP

Chief Engineer
Yelahanka Zone, BBMP

Scanned by TapScanner